




ID	Task Name	Duration	Start	Finish	Dec '13	Jan '14	Feb '14	Mar '14	Apr '14	May '14
1	Award of Contract	0 days	Fri 12/20/13	Fri 12/20/13	◆ 12/20					
2	Project Start-up Meeting with DOT	1.5 days	Tue 1/7/14	Wed 1/8/14						
3	Submittals within 14 days of contract award	14 days	Fri 12/20/13	Thu 1/2/14						
4	Additional Submittals (QC Plan, IFC's, etc)	40 days	Wed 1/1/14	Sun 2/9/14						
5	Purchase ITH Road Materials (Geotextiles, Culverts, Etc)	90 days	Wed 1/1/14	Mon 3/31/14						
6	Award Key Subcontracts (Bridges, Pilings)	5 days	Thu 1/2/14	Mon 1/6/14						
7	Purchase Other Contractor Supplies and Materials	14 days	Tue 1/7/14	Mon 1/20/14						
8	Purchase Contractor Equipment (Finning and other)	90 days	Wed 1/15/14	Mon 4/14/14						
9	Initial Mobilization including Equipment, Start up personnel and notifications to regulators	15 days	Thu 1/2/14	Thu 1/16/14						
10	Ongoing Transportation of Materials, Equipment and Supplies	90 days	Wed 1/15/14	Mon 4/14/14						
11	Initial Construction Activities including Brushing, Clearing and Ice Flooding	18 days	Fri 1/10/14	Mon 1/27/14						
12	Establish Camp and Operate Camp and Site Services at Source 177 and Inuvik	90 days	Wed 1/15/14	Mon 4/14/14						
13	Survey and Quality Control	90 days	Wed 1/15/14	Mon 4/14/14						
14	Winter Road Construction to Source 170 and 1401	31 days	Wed 1/15/14	Fri 2/14/14						
15	Mobilize and Establish Camp and Operate Camp and Sites Services at Source 1401	78 days	Mon 1/27/14	Mon 4/14/14						
16	Mobilize and Establish Camp and Operate Camp and Sites Services at Source 170	64 days	Mon 2/10/14	Mon 4/14/14						
17	Embankment Construction North and South from Sources 177, 170 and 1401	78 days	Mon 1/27/14	Mon 4/14/14						
18	Culvert Installation	61 days	Fri 2/7/14	Tue 4/8/14						
19	Multiplate Installation	65 days	Fri 1/31/14	Sat 4/5/14						
20	Bridge Construction	90 days	Wed 1/15/14	Mon 4/14/14						
21	Winter Road Construction and Mobilization To Season 2 Gravel Sources (Pending Permit Applications and Approval)	15 days	Thu 1/2/14	Thu 1/16/14						
22	End of First Season (Camp Closures and Demobilize Personnel)	2 days	Tue 4/15/14	Wed 4/16/14						

Task  Milestone   
 Split   
 Progress 